



Field Start-up to be completed by StingRay Tech Services Field Service Technician or Company Authorized Individual. This completed form must be returned to initiate Owner Warranty.

Machine Serial No. \_\_\_\_\_ Model \_\_\_\_\_ Pump Size \_\_\_\_\_  
 Company \_\_\_\_\_  
 Contact \_\_\_\_\_  
 Address \_\_\_\_\_  
 City \_\_\_\_\_ State \_\_\_\_\_ Zip \_\_\_\_\_ Country \_\_\_\_\_  
 Phone \_\_\_\_\_ Fax \_\_\_\_\_  
 E-Mail \_\_\_\_\_ Date: \_\_\_\_\_

**PRELIMINARY INSPECTION**

Inspect Parts Washer for shipping or installation damage. Note damages, if any

- Is machine leveled properly so that when the door is open 45° the door does not move? [ ] Yes [ ] No
- Is machine anchor bolted to floor? [ ] Yes [ ] No
- Are shims under the frame vertical angle legs and not just machine feet for support? [ ] Yes [ ] No
- Are shims under the door frame for support? [ ] Yes [ ] No
- Are all shims snug and cannot be moved? [ ] Yes [ ] No
- Are rubber grommets & tie-wrap removed from float rod? [ ] Yes [ ] No
- Is machine grouted to floor? [ ] Yes [ ] No

**Service and Connections**

**Water Supply**

Supply pipe diameter \_\_\_\_\_ in/mm  
 Material type \_\_\_\_\_  
 Distance to next larger supply line \_\_\_\_\_ ft/m  
 Is water strainer in-line with system? [ ] Yes [ ] No  
 Incoming Water pressure \_\_\_\_\_ psi/bar  
 Is a shut off valve installed? [ ] Yes [ ] No

**Compressed Air Supply (If applicable)**

Diameter \_\_\_\_\_ in/mm  
 Material type \_\_\_\_\_  
 Are quick disconnects used in the supply line? [ ] Yes [ ] No  
 Pressure \_\_\_\_\_ psi/bar  
 Distance to next larger supply line \_\_\_\_\_ ft/m  
 Is an inline filter installed? [ ] Yes [ ] No  
 Is a regulator installed? [ ] Yes [ ] No



**Electrical**

IMPORANT: ALL electrical connections checked for tightness? [ ] Yes [ ] No

Feeder wire size of incoming supply \_\_\_\_\_

Is washer electrically ground? [ ] Yes [ ] No To where/what? \_\_\_\_\_

Is ground wire the same size as the supply feeder wires? [ ] Yes [ ] No

Incoming 3 phase voltage L1 \_\_\_\_\_ L2 \_\_\_\_\_ L3 \_\_\_\_\_

Is a Master disconnect installed? [ ] Yes [ ] No

Supply fuse or circuit breaker size: \_\_\_\_\_ amps

Supply run length \_\_\_\_\_ ft/m

Is supply properly installed in conduit and with sealed electrical connections to electrical panel? [ ] Yes [ ] No

Does supply enter the top of the electrical panel? [ ] Yes [ ] No

Are all edges for incoming wires smooth and protected to prevent damage to insulation? [ ] Yes [ ] No

**Steam Exhaust**

Does washer have a Hot Air Blow Off? [ ] Yes [ ] No

Stack Material \_\_\_\_\_

Diameter \_\_\_\_\_ in/mm

Number & type of elbows \_\_\_\_\_

Vertical length \_\_\_\_\_ ft/m

Horizontal length \_\_\_\_\_ ft/m

Is a rain cap installed? [ ] Yes [ ] No

ASE unit installed \_\_\_\_\_ ft/m from Power Washer.

ASE unit Mounted: Vertical \_\_\_\_\_ Horizontal \_\_\_\_\_

Is ASE exhaust point above highest point of roofline? [ ] Yes [ ] No

If no, explain \_\_\_\_\_

If the Steam Exhaust Venturi is installed horizontal is the FAN mounted so that it is 45° from the vertical as shown in the operating manual? [ ] Yes [ ] No

Is power supply to ASE unit in conduit? [ ] Yes [ ] No

Have connections to the ASE unit been made per the operating manual? [ ] Yes [ ] No

**Heat Inputs**

Source: [ ] Gas Burner [ ] Electric [ ] Steam

Fill out Applicable Section:

**Gas Burner (if applicable)**

[ ] Natural Gas [ ] Propane System [ ] Butane

**Gas Supply Line (if applicable)**

Diameter \_\_\_\_\_ in/mm (Note: Supply pipe size affects maximum burner firing rate)

Material \_\_\_\_\_

Approximate distance to next larger size line or fuel tank \_\_\_\_\_ ft/m

Gas Pressure \_\_\_\_\_ water column inches (wci)/bar




Eclipse Burner

**Gas Flue Pipe (if applicable)**

Material \_\_\_\_\_  
 Diameter \_\_\_\_\_ in/mm  
 Number & type of elbows \_\_\_\_\_  
 Vertical length \_\_\_\_\_ ft/m  
 Horizontal length \_\_\_\_\_ ft/m

**Make a sketch** of the flue pipe run in the space to the right. >>>>

Is rain cap installed? [ ] Yes [ ] No  
 Is flue vent above highest point of roofline? [ ] Yes [ ] No  
 If no, explain \_\_\_\_\_



**Gas Burner Electrical Connection (if applicable)**

Is the burner connected per the operating manual? [ ] Yes [ ] No  
 Is the connection made via conduit provided? [ ] Yes [ ] No



*Riello Burner*

**Steam Heat System (if applicable)**

Steam Pressure \_\_\_\_\_ psi/bar  
 Supply pipe diameter \_\_\_\_\_ in/mm  
 Is supply pipe insulated? [ ] Yes [ ] No  
 Approximate distance to next larger size line \_\_\_\_\_ ft/m  
 Is there a strainer in front of the steam valve? [ ] Yes [ ] No  
 Is there a steam pressure gage near the supply line? [ ] Yes [ ] No  
 Does condensate return line drain via gravity? [ ] Yes [ ] No  
 Is condensate drain line lower than steam trap? [ ] Yes [ ] No

**Electric Heating Elements (if applicable)**

Did you inspect the inside of the element enclosure and verify wire tightness? [ ] Yes [ ] No

**STARTUP PROCEDURE**

**Read Safety Instructions and Warnings Section in STINGRAY Operating Manual & Services By Others Summary before Proceeding**

*Follow the detail instructions in the STINGRAY Operating Manual under Start-Up Procedure*

**Outline of Procedure:**

- Lubricate machine if it is more than 6 months after shipment.
- Power-up
- Fill machine with water, verify operation of water management system.
- Check and verify operation of 7-day clock and other control settings.
- Measure control voltage: Transformer Secondary Voltage: \_\_\_\_\_
- Start heating system, record start time and initial water temperature.  
 Start Time: \_\_\_\_\_ Water temperature: \_\_\_\_\_ °F/°C



**Gas Burner Start-up (if applicable)**

To be performed by qualified gas burner/boiler technician: Measure & Record:

Measure and record incoming gas pressure (burner unfired) \_\_\_\_\_ w.c.i./bar

Measure and record gas pressure (burner fired) Incoming \_\_\_\_\_ w.c.i./ bar Manifold \_\_\_\_\_ w.c.i./bar

(Eclipse) measure and record gas pressure differential at the burner head: Low fire \_\_\_\_\_ High fire \_\_\_\_\_

(Eclipse) record final air damper setting: Low fire \_\_\_\_\_ High fire \_\_\_\_\_

Measure and record exhaust stack temperature with burner fired and water at high temperature \_\_\_\_\_ °F/°C

Measure and record exhaust emissions: CO \_\_\_\_\_ ppm Oxygen \_\_\_\_\_% CO<sub>2</sub> \_\_\_\_\_% excess air \_\_\_\_\_

Test measurements taken by: PRINT NAME \_\_\_\_\_

Company \_\_\_\_\_ Phone # \_\_\_\_\_

- Measure and record time to reach operating temperature of 185-190° F (85-88° C).

Time of day: \_\_\_\_\_ Total Heat-up time \_\_\_\_\_ min

- (Duplex Pumps Only) Is the wash delay timer set to a minimum of 20 seconds? [ ] Yes [ ] No [ ] N/A
- Bump start pumps to verify direction of rotation matches arrow on pumps. Check rotation direction on each of the pumps and the sludge scraper if the machine is so equipped. Swap phases if required. Do all the pumps run in the correct direction? [ ] Yes [ ] No
- Check Pumps. Do pumps start, run, and stop smoothly with no vibrations? [ ] Yes [ ] No

- Start pumps and record voltage between each power leg (phase to phase) and amp readings:

- Record Amp readings on label inside electrical panel door? [ ] Yes [ ] No
- Compared nameplate amp draw to actual amp draw on pump motors? [ ] Yes [ ] No

		PUMP 1			PUMP 2		
		Nameplate FL Amps:		SF:	Nameplate FL Amps:		SF:
		Leg 1	Leg 2	Leg 3	Leg 1	Leg 2	Leg 3
Main Pump:	Voltage running	volts	volts	volts	volts	volts	volts
Hp:	Amp Draw	amps	amps	amps	amps	amps	amps
		Nameplate FL Amps:		SF:	Nameplate FL Amps:		SF:
		Leg 1	Leg 2	Leg 3	Leg 1	Leg 2	Leg 3
Suction Pump:	Voltage running	volts	volts	volts	volts	volts	volts
Hp:	Amp Draw	amps	amps	amps	amps	amps	amps

**Amp Draws:**

**Options if Applicable:**

Turntable Drive:	Transformer Secondary all systems ON
PBM Drive:	
ASE Blower 1ph:	

Skimmer:	HABO/CABO:
Mini Scraper:	Center Probe:
Sludge Scraper:	
ASE Blower 3ph:	
Eclipse Blower	

**Electric Heat if Applicable:**

	Leg 1	Leg 2	Leg 3		Leg 1	Leg 2	Leg 3		Leg 1	Leg 2	Leg 3
Element 1				Element 2				Element 3			
Element 4				Element 5				Element 6			
Element 7				Element 8				Element 9			
Element 10				Element 11				Element 12			

**• Cycle Test**

Adjust Wash Delay Timer (Duplex Pump) or Soft Start Control (Simplex Pump) to prevent water hammer (if applicable): **Do not allow anyone to stand in front of Parts Washer when performing this test.** With washer at full operating temperature, after allowing ambient air to enter cabinet for at least 30 seconds, close the door



and Start wash cycle. If water “blows” out of the front reservoir or under the door adjust the appropriate control per StingRay Operating Manual.

Wash delay / Soft Start is adjusted to prevent Water Hammer?  Yes  No

• **Operational/Safety Checks**

Do pump/s and heat systems shut down when the float rod is pushed down?  Yes  No

Wash cycle aborts when Door Close limit switch senses door not closed properly?  Yes  No

Turntable drive system aligned with turntable?  Yes  No

PBM operates smoothly, yellow flag on top of PBM shaft is moving properly?  Yes  No

All operator controls function as expected & as designed?  Yes  No

Rinse system functioning properly? Jumper solenoid with door open and inspect?  Yes  No  N/A

Verified outside of the cabinet and all connections are water tight and sealed after wash cycle?  Yes  No

Auto Steam Exhaust (ASE) system operates and prevents steam appearing around door seals or front covers during wash cycle?  Yes  No If No, explain \_\_\_\_\_

ASE blower running correct direction?  Yes  No

If ASE has adjustable speed control is speed set so steam just stays in cabinet?  Yes  No  N/A

• **Detergent Charging:**

Incoming Water Record Water Hardness (ppm) \_\_\_\_\_ pH Level \_\_\_\_\_

Machine Reservoir volume \_\_\_\_\_ gal/L

Chemical Brand/Name \_\_\_\_\_

(Provide a copy of the Chemical’s SDS and Specification Sheet with this form)



Manufacturer’s recommended Detergent concentration \_\_\_\_\_  oz(ml) / gal(L)  % of reservoir

Chemical amount added: Initial Amount \_\_\_\_\_  gal/L  lb/kg Total Amount \_\_\_\_\_  gal/L  lb/kg

Method Concentration Monitoring:  Titration  Refractometer  Other \_\_\_\_\_

Titration Concentration: Test ml \_\_\_\_\_ Drops \_\_\_\_\_ Results \_\_\_\_\_  oz(ml) / gal(L)  % of reservoir

Solution (Water & Detergent) pH Level \_\_\_\_\_

Rust Inhibitor Injector Pump Setting: Small Dial (Set 100%) \_\_\_\_\_ Large Dial (Adjustable %) \_\_\_\_\_

**OPERATING PARAMETERS**

• Program 7-Day Clock: Clock is programmed :  Yes  No

Heat - Program Time \_\_\_\_\_ - \_\_\_\_\_ Days S M T W T H F S (Circle Appropriate Days)

Skimmer - Program Time \_\_\_\_\_ - \_\_\_\_\_ Days S M T W T H F S (Circle Appropriate Days)

• Rinse timer Set time to \_\_\_\_\_ minutes ASE timer Set time to \_\_\_\_\_ minutes

• Set ASE Speed Control (if applicable) \_\_\_\_\_ Frequency

• Set Sludge Scraper timer (if applicable) Set time to \_\_\_\_\_ minutes

• Set Air Lift (if applicable) \_\_\_\_\_ psi, Air Pressure (5-10 PSI recommended)

• Wash Delay timer / Soft Start set time to \_\_\_\_\_ seconds

• Wash cycle time: \_\_\_\_\_ minutes

• Operating Temperature: \_\_\_\_\_ °F / °C

• Operating hours upon completion of Start-up \_\_\_\_\_ (Hour Meter)



**TEST WASH OF ACTUAL PARTS** Test wash actual parts and record results.

Type Parts planning to Clean: \_\_\_\_\_

Soil Types to be Removed: \_\_\_\_\_

Next Step after Wash/Rinse/Dry: \_\_\_\_\_

Cleanliness (Soils) :           Excellent (all)   \_\_\_ Good (most)   \_\_\_ Fair (some)   \_\_\_ Poor (none)   \_\_\_

Rinse Results (Residue):    Excellent (none) \_\_\_ Good (mild)   \_\_\_ Fair (some)   \_\_\_ Poor (heavy) \_\_\_

Drying Results (Water/Rust): Excellent (none) \_\_\_ Good (mild)   \_\_\_ Fair (some)   \_\_\_ Poor (heavy) \_\_\_

**Comments:** \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Factory Service Technician (Print name):** \_\_\_\_\_ **Date:** \_\_\_\_\_

**Thank you** for taking the time to complete your start-up. A properly installed and operating parts washer is your first step in assuring excellent cleaning results and a long operating life. Should you have any questions about your Parts Washer, this start-up, or anything about parts cleaning please contact:

**StingRay Tech Services**

Phone 1-314-567-3705 Fax 314-567-6318

24/7 User Support website at [www.stingrayservice.com](http://www.stingrayservice.com) & [www.stingwash.com](http://www.stingwash.com)

**Customer Point of Contacts (POC) for StingRay Washer**

Title	Name (Printed)	Phone Number:	E-mail
Washer Operator 1			
Washer Operator 2			
Maintenance			
Washer Supervisor			

To begin your Warranty, please sign and **return your Start-up Form** to StingRay Tech Services.

Overall Performance and Satisfaction:   Excellent       Good       Fair       Poor

Authorized Signature: \_\_\_\_\_

Printed Name: \_\_\_\_\_

Title: \_\_\_\_\_

Email: \_\_\_\_\_

Phone: \_\_\_\_\_

Date: \_\_\_\_\_



2450 Adie Road, Maryland Heights, MO 63043 USA  
 Phone: 314-567-3705           Fax: 314-567-6318  
 Website: [www.stingrayservice.com](http://www.stingrayservice.com)