

StingRay Parts Washer Prestart-up Check Sheet

Complete this form after completing the installation procedures as outlined in chapter 2 of the StingRay Manual and the Services By Others (S.B.O.) sheet for your washing machine.

Model No. _____ Serial No. _____

Customer _____ Contact _____

Phone _____ FAX _____

Preliminary (Visual) Inspection

Inspected Power Washer for shipping damage. Yes ____ No ____

Note damages if any. _____

Physical Installation:

Is machine level so that door stays stationary in any open position? Yes ____ No ____

Is machine base frame shimmed and secured to floor? Yes ____ No ____

Services and Connections Electrical:

Is the machine grounded and wired for the correct voltage & amperage per SR Manual & S.B.O.? Yes ____ No ____

Is electrical power available and ready to be turned on? Yes ____ No ____

Water makeup & Chemical: (Please do not fill with water)

Is the minimum 1/2" diameter water line installed per SR Manual & S.B.O.? Yes ____ No ____

Is water pressure available at the machine. Yes ____ No ____ Record water pressure : _____ psi

Is an adequate quantity of wash chemical available for startup? Yes ____ No ____

Is de-foamer available for wash chemical? Yes ____ No ____

Steam Exhaust

Is the steam exhaust piping & motor installed per SR Manual & S.B.O.? Yes ____ No ____

Is piping sealed so that it doesn't leak water or steam?? Yes ____ No ____

Is there a rain cap on the exit of the piping? Yes ____ No ____

Compressed air supply if required on washer (Required for 20,30 & 40hp pumps)

Is the air line supplied per SR Manual & S.B.O.? Yes ____ No ____

Is air pressure available? Yes ____ No ____ Record compressed air pressure: _____psi

Gas supply Line (If applicable)

Is the burner installed per SR Manual & S.B.O.? Yes ____ No ____

Is the gas line sized correctly to supply the burner's BTUs? Yes ____ No ____

Gas flue pipe (If applicable)

Is the flu pipe installed per SR Manual & S.B.O.? Yes ____ No ____ What diameter is the flue pipe? _____Inches

Gas Burner Information (for gas heated washers). A Boiler Technician or Gas Burner Technician will be required on site the day of start-up. The Technician is need for fuel/air adjustments & fuel gas readings of the gas burner and can cause a delay in completion of the startup & training if not available. The technician needs to be equipped with a flue gas analyzer and tools to measure gas pressures. The burner tech is required to certify per local combustion codes that the burner is safe and operating at it's optimal capacity.

When the above items have been completed please sign here: _____

Thank you for taking time to complete the installation checklist. Please note failing to complete any of the steps in the StingRay Manual or S.B.O. may delay our Field Service Technician causing additional charges. Should you have any questions regarding your StingRay Power Washer during the installation process, or anytime in the future, please call us at MTS . Please fax this completed check sheet to 314-567-6318